



School District No. 59 (Peace River South)

February 19, 2025

Board of Education

RE: Capital Projects Update

Crescent Park Elementary School Expansion Project

Since January 22, 2025 the following have occurred:

- January 20, 2025
 - Tender closed. 4 bids received with prices ranging from \$3.1 to \$4.9 million
- January 23, 2025
 - Engineer, Director of Operations, Facilities Manager and Secretary-Treasurer met to review the 4 bids.
- January 24, 2025
 - Director of Operations met with the Ministry to provide an update.
 - Director of Operations and Facilities Manager met with the City of Dawson Creek to discuss the building permit process.
- January 29, 2025
 - Engineer recommended SD59 award Fort Modular for the modular portion of the project.
- January 30, 2025
 - Director of Operations, Facilities Manager and Secretary-Treasurer (SD59 Project Team) reviewed Engineer's recommendation and agreed.
- February 4, 2025
 - Modular portion of project was awarded to Fort Modular. [Our Completed Projects | Case Studies | Fort Modular](#)
- February 10, 2025
 - Project kick off meeting with Fort Modular, Engineer and SD59 project team, including Principal Richer.
- February 13, 2025
 - Director of Operations met with the Ministry to update progress.

The project budget is:	
Ministry funding	\$5,000,000
Ministry contingency funding	2,500,000
Board Contribution	<u>1,700,000</u>
Total	\$9,200,000
Spent to date:	\$ 138,287



Crescent Park Elementary Modular Addition



